





MON	BS	HI	FS	ELEV	Huck - NY
202	+ 465 mm	Mm 202 LHO LVEA	+1100187	+0.5 mm	Jim - 9
	465.5 mm				SOKKIA
					102471
					OPTICAL T.
					OPTICAL C
		+1196.8 mm		1662.3 mm	NW
		1197.2		1662.7	CS
		1197.2		1662.7	CE
		1197.0		1662.5	CS ←
		1197.3		1662.8	
		Kick-a-Leg		1662.8	CS Repair
	-1191.2				
		471.6 mm			
		-471.0			
				0.6 mm	(0.1 mm ERROR - G)
TP 202					
MON					

E1100599
2661.7

465
1191
1662

1191
470
1661



BSC 8 Dec 20, 2011

BS HI FS ELEV

+467mm

.5

NE
NW
SC

+47"
47"
47-

NW
NE
SC

47 1/2/64
46 63 2/64
46 63 4/64

NW
NE
SC

47 0 1/6 } 46.9974"
46 63 3/6 } 1193.73mm
46 63 5/6 } 1661.7

Look for 1661.7 Level to 0.3mm over

HEPI
LOAD cells

1	2217
2	2143
3	2114
4	2174
5	2125
6	2117
7	2151
8	1925

	V	T	L
1	502	493	
2	385	407	386
3	698	390	495
4	416	602	


+ .5
467.

1193.8


1661.3

25.4
47
1778
1016

1193.8



BSC
~~1/4-20~~ DSCW
 SPRING
 MOVES



$$\cos 30^\circ = \frac{adj}{hyp}$$

$$x = hyp$$

3/4-20 Thru ca
 20/vick
 1/20"/turn
 .050/turn
 1.27mm/t

Vert

$$1.27 \text{ mm} \cos 30^\circ$$

$$= 1.10 \text{ mm/turn}$$

$$\Rightarrow \frac{.27 \text{ mm}}{4}$$

HORZ

$$1.27 \text{ mm} \sin 30^\circ$$

$$= 0.64 \text{ mm/turn}$$

$$0.64 \text{ mm} \cos 45^\circ$$

$$= 0.45 \text{ mm/turn}$$

$$\Rightarrow \frac{0.11 \text{ mm}}{4}$$

Vert Proj - Correct Motion on Spring
 Horiz component
 Horiz - Correct Horz motion of X'
 housing to X & Y

Actual: Springs $\frac{1}{2}$ turn $\Rightarrow \sim .0$

BSC 8

21 Dec 2011

HEPI Move

Move N 1.6mm
Move E 2.4mm

	V	T	L
1	503	495	
2(-)	387	409	488
3	698	389	495
4(-)	17	602	

1/2 turn (N) should have been .22mm but we got

1	501	530	
2(-)	384	372	489
3	699	420	492
4(-)	17	564	

ΔT
45 mils
37 " } 38 mils
38 mils

1/2 turn (E)

1	501	535	
2	382	370	444
3	699	431	449
4	16	559	

ΔL
45 } 44 mils
43 }

1/2 E

1	498	528	414
2	387	379	414
3	702	420	422
4	16	66	

30 } 34 mils
37 }

25.4mm/in

1/4 N

1	497	534	
2	387	376	417
3	702	423	422
4	515	561	

Hit stops

1	502	554	
2	388	345	392
3	705	448	399
4	517	543	

	V	T	L
	+1	+59	
	-1	+64	-96
	-7	+59	-96
	0	+58	

OFFSETS
LOADS

SPRING	LOADS
1	-14
2	+4
3	-19
4	-4
5	-14
6	-14
7	-19
8	-16

AIS. < .4mm W.
.02mm S

SURVEY

TP 202	BS	HI	FS	ELEV	5mm
	475mm	475.5		.5mm	
NW			46 44 ¹ / ₆		NW is high ~ 1/64 1/64 * 2 = 1/32 = 8 mils
NE			46 43 ¹ / ₆		
CS			46 43 ¹ / ₆		
Lower NW RAISE SE 1/4 each					

NW	46 43 ⁴ / ₆	1185.6mm	1661.1mm nominal 1661.7
NE	43 ¹ / ₆		
CS	43 ³ / ₆		
NS	43 ³ / ₆		
SE	43 ⁴ / ₆		
SW	43 ¹ / ₆		



LOAD Cells

1	2175
2	2133
3	2244
4	1995
5	2123
6	2168
7	2016
8	2053


DI

	1	2	3	4
V	417	398	704	503
T	553	345	450	543
L		389	395	

BSCB AEP1 Move 21 Dc





$$\cos 45^\circ = \frac{57}{x}$$



$$2.047 \text{ m} (1.29 \text{ mrad}) \Rightarrow 2.64 \text{ mm}$$

$$\begin{array}{r} 38158.1 \\ 28259.6 \text{ mm} \\ \hline 9898.5 \\ 9369 \\ \hline 529.5 \text{ mm} \end{array}$$

DSCU2 Springs Calibration



Rotate: 1/2 turn each Spring CCW

D _s	1	2	3	4
V	496	461	706	502
T	597	382	411	501
L		402	382	

~ 6700 μrads

Another 1/2 turn

	1	2	3	4
V	495	400	705	501
T	637	421	376	459
L		421	367	

BSC 8 HEP1 Move 21 Dec

Another 1/2 turn (30°)

	1	2	3	4
V	495	400	705	501
T	644	431	370	452
L		422	364	

Final
Read
Call

1	2129
2	2229
3	2272
4	2077
5	2064
6	2204
7	2000
8	2098

BSC 8 HEP1 22 Dec

	4	1	2	3
V	500	495	399	704
T	452	644	434	367
L			425	363

Before Tighten Locks of
HEP1 Set Screws -
Outboard Vent & Ho2

Jan 4 Checked Corners 1, 2, 4. Betsy Gumped
DI's #3 corner so I'll re-read. 1, 2, & 4 where very
close.

	1	2	3	4
V	494	395	659	498
T	644	436	320	452
L		424	333	

Use above #'s for
all except #3, for
3 use these

Attached actuators - (Vent 4, 3, 1 - Ho2 4)

JAN 5 - Continued Act. Installation (A Hackment)

	1	2	3	4
V	500	398	662	505
T	643	436	322	455
L		423	336	

No
change

Act Valves Switched to Run (from Bleed)

	1	2	3	4
V	500	398	662	505
T	643	436	322	455
L		423	336	

Roll Shims from Actuators


	1	2	3	4
V	500	398	659	503
T	643	437	316	457
L		428	342	

BSCB HETP1

Some activity @ corner 3 (sus FT/cables) This corner may have suspect readings

Now install ACB Dummy (130 lbs)

	1	2	3	4		1	2	3	4	
V	506	398	660	503	}	V	2	9	10	0
T	642	439	315	457		T	-6 ^(s) +7 ^(s)	-4 ^(s) +8 ^(s)		
L		428	442			L		3 ^w	5 ^w	
<u>Release Lock/Set Screws</u>										
	1	2	3	4						
	502	407	670	503						
	636	446	311 447	465						
		431	347							

 Span Page 107

Δ 's after final alignment

V	-7	-2	-11	-2	} Moved 7 Down ~ 11 South ~ 12 W
T	-8(s)	+15(s)	-9(s)	13(s)	
L		9(w)	14(w)		

Raise all ~ 7mils (tighten 1/4 turn)

V	494	407	(671)	494	} Eric may have mist
T	635	449	307	466	
L		436	349		

1/4 turn on corner 3

	494	403	666	493
	634	450	307	466
		436	350	

V Δ	8	04	4	10
	+1/8 W		-1/8 E	

	1	2	3	4
V	499	395	657	498
T	632	452	305	465
L		438	349	

1	2154
2	2293
3	2340
4	2101
5	2145
6	2270
7	1980
8	2198

3 12 13 5

Turn	1/8	E	3/8	N
1	499	396	660	498
2	638	452	309	460
3		433	340	

- 1 2150
- 2 2305
- 3 2393
- 4 2032
- 5 2161
- 6 2255
- 7 1936
- 8 2215

Final #s Thursday

First Look Friday


499	396	660	498
638	452	309	460
	433	340	

Ng
Chung

Jan 6 Area

Δ from Nominal

V	-4	+4	-1	+2
T	-6(s)	-22(s)	-14(s)	-8(s)
L		+11(w)	+7(w)	



Minimum Gap on Act Plate/Shields

Pier	1	2	3	4
H	.051	.051	.57(.57)	.054
U	.045	.050	.57(.57)	.038(Top) .060 bottom

51 Top (57 bottom)

Act
Gap
9 Jan 2012

Fix

HAW 2 Support Tube Position


$ST \text{ E } z_5 = 0 - ST \text{ end Rad} + \text{Local } 2 \text{ Global Offset}$
 $-1209.6 \text{ mm} - 50.8 \text{ mm} + \frac{12.5}{12.5} = -1246.3 \text{ mm below}$
 -1247.9 mm below
 Local zero

HAW 2 Support tube bottoms are 1247.9 mm below Local

$0.14^\circ \Rightarrow 0.14^\circ \left(\frac{1 \text{ rad}}{180} \right) = 2.44 \text{ mrad}$

9 Jan 12
 MTS
 Solid Stack
 for ACB

63.2 mm	NW
62.9 mm	NE
63.1	SE
→ 63.8	SW (No base)
63.4 .2 mm	NW "
62.9 ✓	NE
63.1 ✓	SE
63.7	SW



Loosen Bolts on SW side

63.6 SW
 63.4 NW

62.8	NE
62.7	SE
63.4	SW
63.4	NW

Final Read

10 Jan BSC 8 post Actuator work


Dial Indicator Checks

	1	2	3	4
V	494	394	659	494
T	644	454	304	457
L		435	342	

This is after freeing the actuators and repositioning to center actuators.

Δ from Post Alignment

V	+1	+6	0	+6
T	0	-23	-16	-5
L		+10	+9	



Final from IAS
50mm c
.355

SW 20 5/8 / NW 21 1/4 / NE 22 7/8

BSC8

	1	2	3	4
V	94	96	60	94
T	49	52	02	49
L		36	40	

Act Drive HZ only

D1 Reads zero -3550

15000 cts
 T 60
 L 44
 0

IPS 19320

T 56
 L 39

Connect w/ 15000 cts

107 ⇒ IPS 30400

2000 +1650

	Drive	DI	IPS
C2	15K	8	22870
C4	"	32	28850

Corner 2
 15000 cts 8mills

C4
 32mills

~~2700 +~~

BSC8
 12 Dec
 2017

	1	2	3	4
V	496	397	560	494
T	652	447	312	446
L		434	337	

Before IPS
 3mills
 Looks
 Pretty
 good

Δ from post final align

V	-1	+3	-1	+7
T	+8	-16	-8	-6
L		+12	+4	

BSC8
Jan 12

	1	2	3	4
V	495	396	659	495
T	698	447	311	450
L		431	337	

} Before HGP1
Lock Down
Pre ACB
Install

Δ from Post Align

V	0	+4	0	+6
T	+4	-16	-9	-2
L		+9	+4	

BSC8 Jan 17 (tues)

	1	2	3	4
V	495	394	658	494
T	649	444	312	450
L		431	330	

Remove ACB Dummy weight, unlock HGP1

V	497	395	659	497
T	648	445	310	450
L		430	338	

2169 2037
3 2
2252 23
BSC8
1951 22
4 1
2203 2174

Δ from align

V	-2	+5	0	+4
T	+4	-14	-10	-2
L		+8	+5	

TIGHTEN 1, 5, 7 & LOOSEN 2, 6, 8 1/4 turn

V	497	395	659	497
T	638	443	313	461
L		432	343	

Δ

V	-2	+5	0	+4
T	-6	-12	-7	+9 -13
L		+10	+10	

Loosen 3 & Tighten 4 1/4
396
444
435

H Apr 12 Pier (HEP1) Height

Pier-Top Below Global
 $-1503.5 \text{ mm} + -5.3 \text{ mm} = \boxed{-1508.8 \text{ mm}}$
 (See Page 86 this book) (T1100187)

BSC 8 Optical Table Level/Height Check

Hugl ∇
 Sim ϕ
 TP202
 SW
 SC
 SE
 N

BS
 +475.1 mm

H?

FS

ELEV
 .5 mm

Sakkiz
 102471

$$\begin{array}{r} 1 \quad 32 \frac{1}{6} \\ \quad \underline{64} \\ 1 \quad 32 \frac{1}{6} \\ \quad \underline{64} \\ 1 \quad 64 \frac{1}{6} \\ \quad \underline{64} \\ 1 \quad 32 \frac{1}{6} \\ \quad \underline{64} \end{array}$$

Set HI of Rod

$$1 \quad \frac{19 \frac{5}{6}}{64} = 1.309'' = 33.3 \text{ mm}$$


Center of Table

$$46 \quad \frac{44 \frac{1}{6}}{64} = 46.690'' \Rightarrow 1661.5 \text{ mm}$$

TP202

475.1 m ✓

	1	2	3	4
V	498	396	61	498
T	638	443	313	461
		33	44	
Disconnect Horiz Actuators				
	496	396	61	496
	638	426	328	460
		17	32	
ΔV	-1	+4	-2	+5
T	-6(S)	+5(N)	+8(N)	-8(S)
L		-5(E)	-1(E)	



Note 1.12 mm North

Tighten 2, 3, 5, 8 & Loosen 1, 4, 6, 7 $\frac{1}{2}$ turn

V	494	393	659	494
T	673	386	372	425

2343 \uparrow 2343
 1995 \uparrow 212
 2260 \uparrow 22

BSC 8 Jan 18 Wednesday

	1	2	3	4
V	494	394	659	494
T	673	385	433	425
L		414	433	

Disconnected Vertical Actuators

V	492	390	653	491
T	680	374	381	419
L		413	433	

Δ from align yesterday

V	+2	+3	+6	+3
T	+7(N)	+12(N)	+9(N)	+6(N)
L		-2(E)	-1(E)	

1/8 turn

V	491	389	656	491
T	693	363	390	407
L		412	430	

Δ V	+3	+4	+3	+3
T	+20(N)	+23(N)	+18(N)	+18(N)
L		-3(E)	-4(E)	

IAS jump 9N.

ΔV from yesterday post Optical Table Align Check

ΔV	+7	+7	+5	+7
----	----	----	----	----

less than 2mm shift up - it is even

Tighten 1, 4, 6, 7 & Loosen 2, 3, 5, 8 1/2 turn

V	491	391	651	490
T	656	398	373	440
S		412	438	


IAS save .035. Good enough!

ΔV				
T	37s	35s	17s	33s

Δ	+4	+9	+8	+11
T	+12(N)	+33(N)	+14(N)	+12(N)

Jan 19 BSC 8

IAS Reports ~230 μ rad CW from nominal
 Moved HEP1
 tighten 2, 4, 6, 8 & loosen 1, 3, 5, 7 $\frac{1}{2}$ then $\frac{1}{6}$ turns
 IAS thinks this is very good.



$$\sqrt{200^2 + 530^2}$$

$$\frac{10009 \quad 280900}{\sqrt{320900}}$$

~ 565mm

This 230 μ rad motion should only have translated the optic ~ 0.1mm

So $\frac{1}{4}$ turns (for yaw) got ~ 230 μ rad

BSC8	HEP1	23 Jan			
	1	2	3	4	
V	490	392	555	491	} from rotation
T	673	413	345	426	
L		17	328		
A	V +1	-1	-4	+1	
	T +17(N)	15(S)	28(S)	14(N)	
	L	5(W)	10(E)		

Connect H Act (Leave align bolts)

491	391	553	49088
66	08	345	43133
	17	3289	

Release H Act align bolts
 492 392 553 491

Δ from final alignment to release of Horiz Act.

	1	2	3	4
V	-2	0	+2	0
T	-7(s)	0	-7(s)	-7(s)
L		+6(w)	+9(w)	

→ This seems erroneous. Otherwise alignment should remain good

24 Jan 2012 BSC AM Look

	1	2	3	4
V	493	397	556	492
T	665	421	335	434
L		30	340	

Difference from post alignment 23 Jan

~~24 Jan 2012~~

Δ V	-3	-5	-1	-1
T	-8(s)	-8(s)	-10(s)	-8(s)
L		+13(w)	+12(w)	

	SCOPE	Horiz Act #
NW	58	385
NE	62.5	357
SE	56	390
SW	56.5	381

FEB 2 BSC B

	1	2	3	4
V	502	404	562	498
T	665	420	338	433
L		431	340	

Difference from 23 Jan post alignment V HEPI detectors have been reattached

Δ V	-12	-12	-7	-7
T	-8(s)	-7(s)	-7(s)	-7(s)
L		+14(w)	+12(w)	

- install Dome, pull fc, drop ACB, install base Torque Dome bolts

Feb 3

	1	2	3	4
V	502	402	560	497
T	665	414	338	435
L		429	340	

Δ V	-4	-6	-1	+1
T	-8(s)	-1(s)	-5(s)	+9(s)
L		+17(w)	+2(w)	

from level base when OT was 2mm level E 2mm level post find 1 AS a